6177553/2022/TW-BUDTSP-sow01

GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department-K R Puram-Work "Providing Additional Infrastructure Facilities to R&R Colony at LND Peta(V), Polavaram(M), of West Godavari District, Est.cost.Rs.3968.72 lakhs,"-sanction of 5th EOAT up to Dt:31.07.2022 without LD's-Orders-Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.229 **Dated:28-07-2022**
Read :

From Engineer-in-Chief, Tribal welfare, Vijayawada, Lr.No.667/DEEIII/AEE4/ R&R/LND Peta/5th EOAT/, Dt:02-06-2022 received on 10-06-2022.

****

O R D E R :

In the reference read above, the Engineering in Chief, Tribal Welfare has stated that the work "Providing Additional Infrastructure Facilities to R&R Colony at LND Peta(V), Polavaram(M), of West Godavari District, Est.cost.Rs.3968.72 lakhs," was administratively sanctioned under R&R grant and the work was entrusted to Sri A.Balaramaraju, Special class contractor, Vishakapatnam TP 1.98% less than the E.C.V with the completion period of 12 months. The first EOAT was sanctioned up to Dt. 19.12.2019 and second EOAT is sanctioned up to Dt.31.05.2020, third EOAT is sanctioned up to 30.04.2021 and forth EOAT was sanctioned for the above work up to dt.31.10.2021.

2. He has requested to sanction of 5th EOAT up to Dt.31.07.2022 (1154 Days from Agreement Completion Date, Beyond the powers of Engineer-in-Chief, Tribal Welfare) without proposing LDs for delay in finalization of requirement of Community Infrastructure buildings in coordination with the convergence departments such as type & size of the buildings, capacity of the buildings and location of the buildings in the lay outs and for finalization of designs. The revised DPRs are submitted and yet to be approved-129days, delay in supplying of sand-83 days, Covid19 2nd wave Pandemic -61days and huge delay of more than 100 days in between payments of each part bills.

3. Government after careful examination of the matter, hereby sanction the 5th Extension of Agreement Time (E.O.A.T) for the Work "Providing Additional Infrastructure Facilities to R&R Colony at LND Peta (V), Polavaram (M), of West Godavari District, with an Est. cost. Rs.3968.72 lakhs," up to 31.07.2022 without LD's.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, West Godavari.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs.

//FORWARDED :: BY ORDER//

SECTION OFFICER